



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- January 15/24)

<u>DRILLING ACTIVITY</u>	To Jan 15/24	To Jan 16/23	2023 Total	
Drilling Licences Issued	1	12	187	
Licences Cancelled	3	0	8	
Vertical Wells Drilled	0	0	3	
Horizontal Wells Drilled	8	11	159	
Stratigraphic Test Holes Drilled	0	0	1	
Wells Drilled - Total	8	11	162	
No. of Metres Drilled	18514	24080	366427	
Wells Re-entered	0	0	1	
Wells Being Drilled	3	3	0	
No. of Active Rigs	4	4	0	
Wells Licenced but Not Spudded	49	0	17	
Wells Completed as Potential Oil Wells	8	10	162	
Wells Abandoned Dry	0	0	3	
Wells Drilled but Not Completed	0	0	0	
Other Completions	0	1	1	
New Wells on Production	0	0	0	
<u>GEOPHYSICAL ACTIVITY</u>				
Geophysical Programs Licenced	0	0	1	
Licences Cancelled	0	0	0	
Kilometers Licenced	0.00	0.00	169.74	
Kilometers Run	0.00	0.00	0.00	
2023				
<u>OIL PRICES (Average)</u>				
	\$/M3 \$/BBL		\$/M3 \$/BBL	
Month of November	586.5	93.2	686.5	109.1
Month of December	500.8	79.58	596.1	94.72
<u>OIL PRODUCTION (M3)</u>				
	2023		2022	
Month of December	192,992.4		197,182.6	

WEEKLY WELL ACTIVITY REPORT

15 January 2024

Lic. No.: 5762

10038475 MB Daly A3-6-9-27 (WPM)

UWI: 102.03-06-009-27W1.00

UWI: 102.03-06-009-27W1.02

UWI: 102.03-06-009-27W1.00

Status: Abandoned Producer (ABD P)

Abandoned Producer: 09-Dec-2023

UWI: 102.03-06-009-27W1.02

Status: Completing (COMP)

Completing: 10-Dec-2023

Lic. No.: 11840

Tundra Daly Sinclair HZNTL B8-4-9-28 (WPM)

UWI: 103.08-04-009-28W1.00

Status: Completing (COMP)

Completing: 11-Jan-2024

Lic. No.: 12051

Waskada Unit No. 4 HZNTL A6-13-1-26 (WPM)

UWI: 103.06-13-001-26W1.00

Status: Completing (COMP)

Completing: 08-Jan-2024

Lic. No.: 12057

Tundra Daly Sinclair HZNTL C8-19-8-28 (WPM)

UWI: 105.08-19-008-28W1.00

Finished Drilling: 09-Jan-2024

Total Depth: 2353.00 m

Production Casing: 139.70 mm @ 2353.00 m with 35.5 t

Rig Released: 10-Jan-2024

Status: Waiting On Service Rig (WOSR)

Waiting On Service Rig: 10-Jan-2024

Lic. No.: 12058

Daly Unit No. 13 HZNTL B9-36-9-29 (WPM)

UWI: 103.09-36-009-29W1.00

Spud Date: 09-Jan-2024

K.B. Elevation: 527.76 m

Surface Casing: 244.50 mm @ 156.00 m with 11.0 t

Finished Drilling: 12-Jan-2024

Total Depth: 2191.00 m

Production Casing: 139.70 mm @ 2191.00 m with 43.5 t

Rig Released: 14-Jan-2024

Status: Waiting On Service Rig (WOSR)

Waiting On Service Rig: 14-Jan-2024

- Lic. No.: 12061 Tundra Daly Sinclair HZNTL D8-6-9-28 (WPM)
UWI: 105.08-06-009-28W1.00
- Please note revision to Report dated 27-Nov-2023
Drilling Contractor: Ensign Drilling Inc. – Rig #12***
- Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Jan-2024
- Lic. No.: 12062 Tundra Daly Sinclair HZNTL D8-19-8-28 (WPM)
UWI: 106.08-19-008-28W1.00
- Please note revision to Report dated 27-Nov-2023
Drilling Contractor: Ensign Drilling Inc. – Rig #12***
- Spud Date: 10-Jan-2024
K.B. Elevation: 515.56 m
Surface Casing: 244.50 mm @ 135.00 m with 7.0 t
Finished Drilling: 14-Jan-2024
Total Depth: 2385.00 m
Production Casing: 139.70 mm @ 2385.00 m with 37.0 t
Rig Released: 15-Jan-2024
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Jan-2024
- Lic. No.: 12065 Waskada Unit No. 24 HZNTL 4-17-2-25 (WPM)
UWI: 102.04-17-002-25W1.00
Spud Date: 10-Jan-2024
K.B. Elevation: 476.47 m
Surface Casing: 219.10 mm @ 147.00 m with 5.5 t
Finished Drilling: 13-Jan-2024
Total Depth: 2488.00 m
Production Casing: 139.70 mm @ 2488.00 m with 31.0 t
Rig Released: 14-Jan-2024
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Jan-2024
- Lic. No.: 12066 Waskada Unit No. 24 HZNTL 5-17-2-25 (WPM)
UWI: 100.05-17-002-25W1.00
Finished Drilling: 09-Jan-2024
Total Depth: 2407.00 m
Production Casing: 139.70 mm @ 2044.00 m with 30.0 t
Rig Released: 09-Jan-2024
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Jan-2024
- Lic. No.: 12068 Tundra Waskada Prov. HZNTL 14-12-2-25 (WPM)
UWI: 100.14-12-002-25W1.00
Spud Date: 14-Jan-2024
K.B. Elevation: 477.13 m
Surface Casing: 219.10 mm @ 147.00 m with 5.5 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 15-Jan-2024

Lic. No.: 12080 Ewart Unit No. 15 HZNTL C9-33-8-28 (WPM)
UWI: 104.09-33-008-28W1.00
Spud Date: 14-Jan-2024
K.B. Elevation: 505.68 m
Surface Casing: 244.50 mm @ 146.00 m with 10.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 15-Jan-2024

Lic. No.: 12085 BCX Pierson HZNTL A16-7-3-29 (WPM)
UWI: 102.16-07-003-29W1.00
Spud Date: 14-Jan-2024
K.B. Elevation: 491.56 m
Surface Casing: 244.50 mm @ 155.00 m with 13.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Jan-2024