



Economic Development, Investment, Trade & Natural Resources

Petroleum Branch

360-1395 Ellice Ave, Winnipeg, MB R3G 3P2

T 204-945-6577 F 204-945-0586

www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/24 -- February 19/24)

<u>DRILLING ACTIVITY</u>	To Feb 19/24	To Feb 20/23	2023 Total
Drilling Licences Issued	22	34	187
Licences Cancelled	4	0	8
Vertical Wells Drilled	0	0	3
Horizontal Wells Drilled	26	38	159
Stratigraphic Test Holes Drilled	0	1	1
Wells Drilled - Total	26	39	162
No. of Metres Drilled	64333	83720	366427
Wells Re-entered	1	0	1
Wells Being Drilled	3	3	0
No. of Active Rigs	4	4	0
Wells Licenced but Not Spudded	55	-7	17
Wells Completed as Potential Oil Wells	26	37	162
Wells Abandoned Dry	0	1	3
Wells Drilled but Not Completed	0	0	0
Other Completions	0	1	1
New Wells on Production	0	0	0
<u>GEOPHYSICAL ACTIVITY</u>			
Geophysical Programs Licenced	0	0	1
Licences Cancelled	0	0	0
Kilometers Licenced	0.00	0.00	169.74
Kilometers Run	0.00	0.00	0.00
<u>OIL PRICES (Average)</u>		2023/2024	2022/2023
	\$/M3 \$/BBL	\$/M3 \$/BBL	
Month of December	500.8 79.58	596.1 94.72	
Month of January	535.7 85.11	615.5 97.81	
<u>OIL PRODUCTION (M3)</u>		2024	2023
Month of January	184,659.2	202,436.8	

WEEKLY WELL ACTIVITY REPORT

19 February 2024

Lic. No.: 11985 Tundra Daly Sinclair HZNTL A1-27-9-29 (WPM)
 UWI: 103.01-27-009-29W1.00

***Please note revision to Report dated 10-Jul-2023
 Drilling Contractor: Ensign Drilling Inc. – Rig #12***

Spud Date: 19-Feb-2024
 K.B. Elevation: 537.86 m
 Surface Casing: 244.50 mm @ 145.00 m with 7.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 19-Feb-2024

Lic. No.: 11986 Tundra Daly Sinclair HZNTL B13-23-9-29 (WPM)
 UWI: 104.13-23-009-29W1.00

***Please note revision to Report dated 10-Jul-2023
 Drilling Contractor: Ensign Drilling Inc. – Rig #12***

Spud Date: 14-Feb-2024
 K.B. Elevation: 521.23 m
 Surface Casing: 244.50 mm @ 145.00 m with 7.0 t
 Finished Drilling: 17-Feb-2024
 Total Depth: 2177.00 m
 Rig Released: 18-Feb-2024
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 18-Feb-2024

Lic. No.: 12060 Tundra Daly Sinclair HZNTL A5-14-10-29 (WPM)
 UWI: 102.05-14-010-29W1.00

***Please note revision to Report dated 27-Nov-2023
 Drilling Contractor: Ensign Drilling Inc. – Rig #9***

Status: Moving In Rotary Tools
 Moving In Rotary Tools: 19-Feb-2024

Lic. No.: 12078 Virden Roselea Unit No. 3 HZNTL 5-10-10-26 (WPM)
 UWI: 102.05-10-010-26W1.00
 Spud Date: 17-Feb-2024
 K.B. Elevation: 438.55 m
 Surface Casing: 244.50 mm @ 142.00 m with 10.0 t
 Intermediate Casing: 177.80 mm @ 772.00 m with 17.5 t
 Status: Waiting On Cement (WOC)
 Waiting On Cement: 19-Feb-2024

Lic. No.: 12079 Virden Roselea Unit No. 3 HZNTL A12-10-10-26 (WPM)
 UWI: 103.12-10-010-26W1.00
 Spud Date: 12-Feb-2024
 K.B. Elevation: 438.65 m
 Surface Casing: 244.50 mm @ 146.00 m with 10.0 t
 Intermediate Casing: 177.80 mm @ 850.00 m with 20.5 t
 Finished Drilling: 16-Feb-2024
 Total Depth: 2138.00 m
 Rig Released: 17-Feb-2024
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Feb-2024

Lic. No.: 12082 Tundra Waskada HZNTL 14-14-2-25 (WPM)
 UWI: 102.14-14-002-25W1.00
 Finished Drilling: 16-Feb-2024
 Total Depth: 3306.00 m
 Production Casing : 139.70 mm @ 3306.00 m with 39.0 t
 Rig Released: 17-Feb-2024
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 17-Feb-2024

Lic. No.: 12084 Tundra Daly Sinclair HZNTL A14-15-10-29 (WPM)
 UWI: 102.14-15-010-29W1.00 - Leg #1
 Spud Date: 13-Feb-2024
 K.B. Elevation: 538.33 m
 Surface Casing: 244.50 mm @ 141.00 m with 7.5 t
 Finished Drilling: 19-Feb-2024
 Total Depth: 3131.00 m
 Production Casing: 139.70 mm @ 3131.00 m with 43.0 t
 Rig Released: 19-Feb-2024
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 19-Feb-2024

Lic. No.: 12089 Tundra et al Daly Sinclair Prov. HZNTL B9-20-8-28 (WPM)
 UWI: 104.09-20-008-28W1.00
 Finished Drilling: 12-Feb-2024
 Total Depth: 2411.00 m
 Production Casing: 139.70 mm @ 2411.00 m with 40.0 t
 Rig Released: 14-Feb-2024
 Status: Waiting On Service Rig (WOSR)
 Waiting On Service Rig: 14-Feb-2024

Lic. No.: 12091 Tundra Daly Sinclair HZNTL A1-28-10-28 (WPM)
 UWI: 102.01-28-010-28W1.00 - Leg #1
 Spud Date: 18-Feb-2024
 K.B. Elevation: 517.78 m
 Surface Casing: 244.50 mm @ 140.0 m with 7.0 t
 Status: Drilling Ahead (DR)
 Drilling Ahead: 19-Feb-2024